

ID	Task Name	Duration	Start	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029
1	PLANNING	1 day?	Mon 5/9/16														
2	Master Plan	390 days	Mon 8/1/16														
3	Master Plan Update / Document	16.5 mons	Mon 8/1/16														
4	Permit Submittal / Initial Review	3 mons	Mon 11/6/17														
5	Hearing Examiner Approval	0 days	Fri 1/26/18														
6	PHASE 1	1060 days	Fri 1/26/18														
7	Phase 1 NTP	0 days	Fri 1/26/18														
8	Consultant Selection (GCCM)	100 days	Mon 1/29/18														
9	Design Consultant Selection	3 mons	Mon 1/29/18														
10	PRC Review Process (CPARB)	2 mons	Mon 1/29/18														
11	GC/CM Selection	3 mons	Mon 3/26/18														
12	Design & Permitting	520 days	Mon 4/23/18														
13	SD/DD Design Phases	6 mons	Mon 4/23/18														
14	Permitting	6 mons	Mon 10/8/18														
15	CD Phase - Package 1A	4 mons	Mon 10/8/18														
16	CD Phase - Package 1B	10 mons	Mon 1/28/19														
17	CD Phase - Package 1C	6 mons	Mon 11/4/19														
18	Construction - Package 1A	280 days	Mon 3/25/19														
19	Expand South Base Parking / Connect to 100th St SW	8 mons	Mon 3/25/19														
20	Building 4 Parking Improvements	6 mons	Mon 11/4/19														
21	Construction - Package 1B	320 days	Mon 4/20/20														
22	Expand Bus Parking / Construct Fuel & Wash / Elec Charging Stations / Demo Fueling & T	16 mons	Mon 4/20/20														
23	Addition to Building 1 - Artic Bays	8 mons	Mon 4/20/20														
24	Demo Public CNG Facility / Construct new Detail Clean Facility	8 mons	Mon 11/30/20														
25	Construction - Package 1C	160 days	Mon 7/12/21														
26	Entry Reconfiguration / Main Lot Restriping	4 mons	Mon 7/12/21														
27	Regrade and Pave VSR, Bad Order, Surplus Parking	4 mons	Mon 11/1/21														
28	Phase 1 Complete	0 days	Fri 2/18/22														
29	PHASE 2	460 days	Mon 11/29/...														
30	Phase 2 NTP	0 days	Fri 2/18/22														
31	2A - Pedestrian Crossing Improvements	180 days	Mon 11/29/21														
32	Design & Permitting	3 mons	Mon 11/29/21														
33	Construction	6 mons	Mon 2/21/22														
34	2B - Building 4 Workplace Improvements	400 days	Mon 2/21/22														
35	Design & Permitting	8 mons	Mon 2/21/22														
36	Construction (Phased)	12 mons	Mon 10/3/22														

